

mbar / proposed porch

C001 Cut-to-stock allocation / lumber

Parent stock IDs repeat for cuts from the same stick. Retain offcuts; widths below are final rip widths. End trim 1/4 inch; kerf 1/8 inch/cut.

STICK	STOCK SECTION	BUY LENGTH	PART ID	CUT LENGTH	RIP WIDTH	OFFCUT
L001	1x10 white fascia	16' 0"	A111	14' 8 5/8"	9 1/4"	1' 3"
L002	1 3/4 x 9 1/2 LVL	16' 0"	F2-B-001	14' 7 7/8"	9 1/2"	1' 3 3/4"
L003	1 3/4 x 9 1/2 LVL	16' 0"	F2-B-002	14' 7 7/8"	9 1/2"	1' 3 3/4"
L004	1 3/4 x 9 1/2 LVL	16' 0"	F2-B-003	14' 7 7/8"	9 1/2"	1' 3 3/4"
L005	1 3/4 x 9 1/2 LVL	16' 0"	F2-B-004	14' 7 7/8"	9 1/2"	1' 3 3/4"
L006	1x10 white fascia	16' 0"	A114	13' 11 11/16"	9 1/4"	1' 11 15/16"
L007	2x8 framing	14' 0"	F2-J-001	13' 8 11/16"	7 1/4"	2 15/16"
L008	2x8 framing	14' 0"	F2-J-002	13' 8 11/16"	7 1/4"	2 15/16"
L009	2x8 framing	14' 0"	F2-J-014	13' 8 11/16"	7 1/4"	2 15/16"
L010	2x8 framing	14' 0"	F2-J-015	13' 8 11/16"	7 1/4"	2 15/16"
L011	2x8 framing	14' 0"	WX-J-01	13' 8 11/16"	7 1/4"	2 15/16"
L012	2x8 framing	14' 0"	WX-J-02	13' 8 11/16"	7 1/4"	2 15/16"
L013	5/4x6 decking	14' 0"	F1-D-001	12' 8 3/16"	5 1/2"	1' 3 7/16"
L014	5/4x6 decking	14' 0"	F1-D-002	12' 8 3/16"	5 1/2"	1' 3 7/16"
L015	5/4x6 decking	14' 0"	F1-D-003	12' 8 3/16"	5 1/2"	1' 3 7/16"
L016	5/4x6 decking	14' 0"	F1-D-004	12' 8 3/16"	5 1/2"	1' 3 7/16"
L017	5/4x6 decking	14' 0"	F1-D-005	12' 8 3/16"	5 1/2"	1' 3 7/16"
L018	5/4x6 decking	14' 0"	F1-D-006	12' 8 3/16"	5 1/2"	1' 3 7/16"
L019	5/4x6 decking	14' 0"	F1-D-007	12' 8 3/16"	5 1/2"	1' 3 7/16"
L020	5/4x6 decking	14' 0"	F1-D-008	12' 8 3/16"	5 1/2"	1' 3 7/16"
L021	5/4x6 decking	14' 0"	F1-D-009	12' 8 3/16"	5 1/2"	1' 3 7/16"
L022	5/4x6 decking	14' 0"	F1-D-010	12' 8 3/16"	5 1/2"	1' 3 7/16"
L023	5/4x6 decking	14' 0"	F1-D-011	12' 8 3/16"	5 1/2"	1' 3 7/16"
L024	5/4x6 decking	14' 0"	F1-D-012	12' 8 3/16"	5 1/2"	1' 3 7/16"
L025	5/4x6 decking	14' 0"	F1-D-013	12' 8 3/16"	5 1/2"	1' 3 7/16"

mbar / proposed porch

C002 Cut-to-stock allocation / lumber

Parent stock IDs repeat for cuts from the same stick. Retain offcuts; widths below are final rip widths. End trim 1/4 inch; kerf 1/8 inch/cut.

STICK	STOCK SECTION	BUY LENGTH	PART ID	CUT LENGTH	RIP WIDTH	OFFCUT
L026	5/4x6 decking	14' 0"	F1-D-014	12' 8 3/16"	5 1/2"	1' 3 7/16"
L027	5/4x6 decking	14' 0"	F1-D-015	12' 8 3/16"	5 1/2"	1' 3 7/16"
L028	5/4x6 decking	14' 0"	F1-D-016	12' 8 3/16"	5 1/2"	1' 3 7/16"
L029	5/4x6 decking	14' 0"	F1-D-017	12' 8 3/16"	5 1/2"	1' 3 7/16"
L030	5/4x6 decking	14' 0"	F1-D-018	12' 8 3/16"	5 1/2"	1' 3 7/16"
L031	5/4x6 decking	14' 0"	F1-D-019	12' 8 3/16"	5 1/2"	1' 3 7/16"
L032	5/4x6 decking	14' 0"	F1-D-020	12' 8 3/16"	5 1/2"	1' 3 7/16"
L033	5/4x6 decking	14' 0"	F1-D-021	12' 8 3/16"	5 1/2"	1' 3 7/16"
L034	5/4x6 decking	14' 0"	F1-D-022	12' 8 3/16"	5 1/2"	1' 3 7/16"
L035	5/4x6 decking	14' 0"	F1-D-023	12' 8 3/16"	5 1/2"	1' 3 7/16"
L036	5/4x6 decking	14' 0"	F1-D-024	12' 8 3/16"	5 1/2"	1' 3 7/16"
L037	5/4x6 decking	14' 0"	F1-D-025	12' 8 3/16"	5 1/2"	1' 3 7/16"
L038	2x8 framing	14' 0"	F1-R-001	12' 8 3/16"	7 1/4"	
L038	2x8 framing	14' 0"	RB-002	1' 3 1/4"	7 1/4"	0 1/16"
L039	2x8 framing	14' 0"	F1-R-002	12' 8 3/16"	7 1/4"	
L039	2x8 framing	14' 0"	RB-014	1' 3 1/4"	7 1/4"	0 1/16"
L040	2x8 framing	14' 0"	F2-R-003	12' 8 3/16"	7 1/4"	
L040	2x8 framing	14' 0"	RB-024	1' 3 1/4"	7 1/4"	0 1/16"
L041	1 3/4 x 9 1/2 LVL	12' 0"	F1-B-001	11' 9 11/16"	9 1/2"	1 15/16"
L042	1 3/4 x 9 1/2 LVL	12' 0"	F1-B-002	11' 9 11/16"	9 1/2"	1 15/16"
L043	1 3/4 x 9 1/2 LVL	12' 0"	F1-B-003	11' 9 11/16"	9 1/2"	1 15/16"
L044	1 3/4 x 9 1/2 LVL	12' 0"	F1-B-004	11' 9 11/16"	9 1/2"	1 15/16"
L045	2x8 framing	12' 0"	F1-J-001	11' 9"	7 1/4"	2 5/8"
L046	2x8 framing	12' 0"	F1-J-002	11' 9"	7 1/4"	2 5/8"
L047	2x8 framing	12' 0"	F1-J-003	11' 9"	7 1/4"	2 5/8"

mbar / proposed porch

C003 Cut-to-stock allocation / lumber

Parent stock IDs repeat for cuts from the same stick. Retain offcuts; widths below are final rip widths. End trim 1/4 inch; kerf 1/8 inch/cut.

STICK	STOCK SECTION	BUY LENGTH	PART ID	CUT LENGTH	RIP WIDTH	OFFCUT
L048	2x8 framing	12' 0"	F1-J-004	11' 9"	7 1/4"	2 5/8"
L049	2x8 framing	12' 0"	F1-J-005	11' 9"	7 1/4"	2 5/8"
L050	2x8 framing	12' 0"	F1-J-006	11' 9"	7 1/4"	2 5/8"
L051	2x8 framing	12' 0"	F1-J-007	11' 9"	7 1/4"	2 5/8"
L052	2x8 framing	12' 0"	F1-J-008	11' 9"	7 1/4"	2 5/8"
L053	2x8 framing	12' 0"	F1-J-009	11' 9"	7 1/4"	2 5/8"
L054	2x8 framing	12' 0"	F1-J-010	11' 9"	7 1/4"	2 5/8"
L055	2x8 framing	12' 0"	F1-J-011	11' 9"	7 1/4"	2 5/8"
L056	1 3/4 x 9 1/2 LVL	12' 0"	HF-B-01	10' 7"	9 1/2"	1' 4 5/8"
L057	1 3/4 x 9 1/2 LVL	12' 0"	HF-B-02	10' 7"	9 1/2"	1' 4 5/8"
L058	2x8 framing	12' 0"	F2-J-007	10' 2 11/16"	7 1/4"	
L058	2x8 framing	12' 0"	F1-K-002	1' 2 1/2"	7 1/4"	6 5/16"
L059	2x8 framing	12' 0"	F2-J-008	10' 2 11/16"	7 1/4"	
L059	2x8 framing	12' 0"	F1-K-003	1' 2 1/2"	7 1/4"	6 5/16"
L060	2x8 framing	12' 0"	F2-J-009	10' 2 11/16"	7 1/4"	
L060	2x8 framing	12' 0"	F1-K-004	1' 2 1/2"	7 1/4"	6 5/16"
L061	5/4x6 decking	12' 0"	ST-D-001	10' 0"	5 1/2"	1' 11 5/8"
L062	5/4x6 decking	12' 0"	ST-D-002	10' 0"	5 1/4"	1' 11 5/8"
L063	5/4x6 decking	12' 0"	ST-D-003	10' 0"	5 1/2"	1' 11 5/8"
L064	5/4x6 decking	12' 0"	ST-D-004	10' 0"	5 1/4"	1' 11 5/8"
L065	5/4x6 decking	12' 0"	ST-D-005	10' 0"	5 1/2"	1' 11 5/8"
L066	5/4x6 decking	12' 0"	ST-D-006	10' 0"	5 1/4"	1' 11 5/8"
L067	5/4x6 decking	12' 0"	ST-D-007	10' 0"	5 1/2"	1' 11 5/8"
L068	5/4x6 decking	12' 0"	ST-D-008	10' 0"	5 1/4"	1' 11 5/8"
L069	5/4x6 decking	12' 0"	ST-D-009	10' 0"	5 1/2"	1' 11 5/8"

mbar / proposed porch

C004 Cut-to-stock allocation / lumber

Parent stock IDs repeat for cuts from the same stick. Retain offcuts; widths below are final rip widths. End trim 1/4 inch; kerf 1/8 inch/cut.

STICK	STOCK SECTION	BUY LENGTH	PART ID	CUT LENGTH	RIP WIDTH	OFFCUT
L070	5/4x6 decking	12' 0"	ST-D-010	10' 0"	5 1/4"	1' 11 5/8"
L071	6x6 post	10' 0"	F2-P-001	8' 4 7/16"	5 1/2"	1' 7 3/16"
L072	6x6 post	10' 0"	F2-P-002	8' 4 7/16"	5 1/2"	1' 7 3/16"
L073	6x6 post	10' 0"	F2-P-003	8' 4 7/16"	5 1/2"	1' 7 3/16"
L074	6x6 post	10' 0"	F2-P-004	8' 4 7/16"	5 1/2"	1' 7 3/16"
L075	5/4x6 decking	10' 0"	BR-D-001	8' 0"	5 1/2"	1' 11 5/8"
L076	5/4x6 decking	10' 0"	BR-D-002	8' 0"	5 1/2"	1' 11 5/8"
L077	5/4x6 decking	10' 0"	BR-D-003	8' 0"	5 1/2"	1' 11 5/8"
L078	5/4x6 decking	10' 0"	BR-D-004	8' 0"	5 1/2"	1' 11 5/8"
L079	5/4x6 decking	10' 0"	BR-D-005	8' 0"	5 1/2"	1' 11 5/8"
L080	5/4x6 decking	10' 0"	BR-D-006	8' 0"	5 1/2"	1' 11 5/8"
L081	5/4x6 decking	10' 0"	BR-D-007	8' 0"	5 1/2"	1' 11 5/8"
L082	5/4x6 decking	10' 0"	BR-D-008	8' 0"	5 1/2"	1' 11 5/8"
L083	5/4x6 decking	10' 0"	BR-D-009	8' 0"	5 1/2"	1' 11 5/8"
L084	5/4x6 decking	10' 0"	BR-D-010	8' 0"	5 1/2"	1' 11 5/8"
L085	5/4x6 decking	10' 0"	BR-D-011	8' 0"	5 1/2"	1' 11 5/8"
L086	5/4x6 decking	10' 0"	BR-D-012	8' 0"	5 1/2"	1' 11 5/8"
L087	5/4x6 decking	10' 0"	BR-D-013	8' 0"	3"	1' 11 5/8"
L088	2x8 framing	10' 0"	BR-J-001	8' 0"	7 1/4"	
L088	2x8 framing	10' 0"	RB-038	1' 9 7/16"	7 1/4"	2 1/16"
L089	2x8 framing	10' 0"	BR-J-002	8' 0"	7 1/4"	
L089	2x8 framing	10' 0"	F1-K-005	1' 2 1/2"	7 1/4"	
L089	2x8 framing	10' 0"	BE-01	7 1/8"	7 1/4"	1 3/4"
L090	2x8 framing	10' 0"	BR-J-003	8' 0"	7 1/4"	
L090	2x8 framing	10' 0"	F1-K-006	1' 2 1/2"	7 1/4"	

mbar / proposed porch

C005 Cut-to-stock allocation / lumber

Parent stock IDs repeat for cuts from the same stick. Retain offcuts; widths below are final rip widths. End trim 1/4 inch; kerf 1/8 inch/cut.

STICK	STOCK SECTION	BUY LENGTH	PART ID	CUT LENGTH	RIP WIDTH	OFFCUT
L090	2x8 framing	10' 0"	BE-05	7 1/8"	7 1/4"	1 3/4"
L091	2x8 framing	10' 0"	BR-J-004	8' 0"	7 1/4"	
L091	2x8 framing	10' 0"	F1-K-007	1' 2 1/2"	7 1/4"	9"
L092	2x8 framing	10' 0"	BR-J-005	8' 0"	7 1/4"	
L092	2x8 framing	10' 0"	F1-K-008	1' 2 1/2"	7 1/4"	9"
L093	2x8 framing	10' 0"	BR-J-006	8' 0"	7 1/4"	
L093	2x8 framing	10' 0"	F1-K-009	1' 2 1/2"	7 1/4"	9"
L094	6x6 post	8' 0"	HF-P-01	7' 10 1/2"	5 1/2"	1 1/8"
L095	6x6 post	8' 0"	HF-P-02	7' 10 1/2"	5 1/2"	1 1/8"
L096	2x8 framing	8' 0"	F2-J-012	7' 7 1/2"	7 1/4"	4 1/8"
L097	2x8 framing	8' 0"	F2-J-003	6' 3"	7 1/4"	
L097	2x8 framing	8' 0"	F2-K-002	1' 2 1/2"	7 1/4"	6"
L098	2x8 framing	8' 0"	F2-J-010	5' 6 13/16"	7 1/4"	
L098	2x8 framing	8' 0"	F2-R-002	2' 3"	7 1/4"	1 11/16"
L099	2x8 framing	8' 0"	BE-03	4' 6 1/2"	7 1/4"	
L099	2x8 framing	8' 0"	F2-T-001	2' 6"	7 1/4"	11"
L100	2x8 framing	8' 0"	BE-04	4' 1 5/8"	7 1/4"	
L100	2x8 framing	8' 0"	RB-035	3' 9 3/4"	7 1/4"	0 1/8"
L101	2x8 framing	8' 0"	F2-J-005	4' 1 9/16"	7 1/4"	
L101	2x8 framing	8' 0"	F2-J-004	3' 7 3/16"	7 1/4"	2 3/4"
L102	2x8 framing	8' 0"	BE-02	4' 1 9/16"	7 1/4"	
L102	2x8 framing	8' 0"	F2-J-006	3' 7 3/16"	7 1/4"	2 3/4"
L103	2x8 framing	8' 0"	RB-036	3' 10 1/2"	7 1/4"	
L103	2x8 framing	8' 0"	RB-037	3' 10 1/2"	7 1/4"	2 1/2"
L104	2x8 framing	8' 0"	F2-J-011	3' 7 3/16"	7 1/4"	

mbar / proposed porch

C006 Cut-to-stock allocation / lumber

Parent stock IDs repeat for cuts from the same stick. Retain offcuts; widths below are final rip widths. End trim 1/4 inch; kerf 1/8 inch/cut.

STICK	STOCK SECTION	BUY LENGTH	PART ID	CUT LENGTH	RIP WIDTH	OFFCUT
L104	2x8 framing	8' 0"	F2-J-013	3' 7 3/16"	7 1/4"	9 3/16"
L105	5/4x8 decking	8' 0"	A115/A	3' 0"	6"	
L105	5/4x8 decking	8' 0"	A115/B	3' 0"	6"	1' 11 1/2"
L106	5/4x8 decking	8' 0"	A116/A	3' 0"	6"	
L106	5/4x8 decking	8' 0"	A116/B	3' 0"	6"	1' 11 1/2"
L107	1x8 riser	8' 0"	A117	3' 0"	5 11/16"	
L107	1x8 riser	8' 0"	A118	3' 0"	5 11/16"	1' 11 1/2"
L108	1x8 riser	8' 0"	A119	3' 0"	5 11/16"	4' 11 5/8"
L109	2x8 framing	8' 0"	F2-T-002	2' 6"	7 1/4"	
L109	2x8 framing	8' 0"	F2-T-003	2' 6"	7 1/4"	
L109	2x8 framing	8' 0"	F2-T-004	2' 6"	7 1/4"	5 3/8"
L110	2x8 framing	8' 0"	F2-T-005	2' 6"	7 1/4"	
L110	2x8 framing	8' 0"	F2-T-006	2' 6"	7 1/4"	
L110	2x8 framing	8' 0"	F2-T-007	2' 6"	7 1/4"	5 3/8"
L111	2x8 framing	8' 0"	F2-T-008	2' 6"	7 1/4"	
L111	2x8 framing	8' 0"	WX-R-01	2' 0 7/16"	7 1/4"	
L111	2x8 framing	8' 0"	WX-R-02	2' 0 7/16"	7 1/4"	
L111	2x8 framing	8' 0"	F2-K-003	1' 2 1/2"	7 1/4"	1 15/16"
L112	6x6 post	8' 0"	F1-P-001	2' 4 1/4"	5 1/2"	
L112	6x6 post	8' 0"	F1-P-002	2' 4 1/4"	5 1/2"	
L112	6x6 post	8' 0"	F1-P-003	2' 4 1/4"	5 1/2"	10 5/8"
L113	6x6 post	8' 0"	F1-P-004	2' 4 1/4"	5 1/2"	5' 7 3/8"
L114	2x8 framing	8' 0"	F2-H-001	2' 0"	7 1/4"	
L114	2x8 framing	8' 0"	F2-H-002	2' 0"	7 1/4"	
L114	2x8 framing	8' 0"	F2-H-003	2' 0"	7 1/4"	

mbar / proposed porch

C007 Cut-to-stock allocation / lumber

Parent stock IDs repeat for cuts from the same stick. Retain offcuts; widths below are final rip widths. End trim 1/4 inch; kerf 1/8 inch/cut.

STICK	STOCK SECTION	BUY LENGTH	PART ID	CUT LENGTH	RIP WIDTH	OFFCUT
L114	2x8 framing	8' 0"	F2-K-004	1' 2 1/2"	7 1/4"	8 3/4"
L115	2x8 framing	8' 0"	F2-H-004	2' 0"	7 1/4"	
L115	2x8 framing	8' 0"	F2-H-005	2' 0"	7 1/4"	
L115	2x8 framing	8' 0"	F2-H-006	2' 0"	7 1/4"	
L115	2x8 framing	8' 0"	F2-K-005	1' 2 1/2"	7 1/4"	8 3/4"
L116	2x8 framing	8' 0"	F2-H-007	2' 0"	7 1/4"	
L116	2x8 framing	8' 0"	F2-H-008	2' 0"	7 1/4"	
L116	2x8 framing	8' 0"	F2-R-001	2' 0"	7 1/4"	
L116	2x8 framing	8' 0"	F2-K-006	1' 2 1/2"	7 1/4"	8 3/4"
L117	2x8 framing	8' 0"	F2-K-007	1' 2 1/2"	7 1/4"	
L117	2x8 framing	8' 0"	F2-K-008	1' 2 1/2"	7 1/4"	
L117	2x8 framing	8' 0"	F2-K-009	1' 2 1/2"	7 1/4"	
L117	2x8 framing	8' 0"	HF-K-21	1' 2 1/2"	7 1/4"	
L117	2x8 framing	8' 0"	HF-K-22	1' 2 1/2"	7 1/4"	
L117	2x8 framing	8' 0"	RB-005	1' 2 1/2"	7 1/4"	8"
L118	2x8 framing	8' 0"	RB-006	1' 2 1/2"	7 1/4"	
L118	2x8 framing	8' 0"	RB-027	1' 2 1/2"	7 1/4"	
L118	2x8 framing	8' 0"	RB-028	1' 2 1/2"	7 1/4"	
L118	2x8 framing	8' 0"	RB-004	1' 2 1/2"	7 1/4"	
L118	2x8 framing	8' 0"	RB-026	1' 2 1/2"	7 1/4"	
L118	2x8 framing	8' 0"	RB-007	1' 2 1/2"	7 1/4"	8"
L119	2x8 framing	8' 0"	RB-008	1' 2 1/2"	7 1/4"	
L119	2x8 framing	8' 0"	RB-009	1' 2 1/2"	7 1/4"	
L119	2x8 framing	8' 0"	RB-010	1' 2 1/2"	7 1/4"	
L119	2x8 framing	8' 0"	RB-011	1' 2 1/2"	7 1/4"	

mbar / proposed porch

C008 Cut-to-stock allocation / lumber

Parent stock IDs repeat for cuts from the same stick. Retain offcuts; widths below are final rip widths. End trim 1/4 inch; kerf 1/8 inch/cut.

STICK	STOCK SECTION	BUY LENGTH	PART ID	CUT LENGTH	RIP WIDTH	OFFCUT
L119	2x8 framing	8' 0"	RB-018	1' 2 1/2"	7 1/4"	8"
L119	2x8 framing	8' 0"	RB-019	1' 2 1/2"	7 1/4"	
L120	2x8 framing	8' 0"	RB-029	1' 2 1/2"	7 1/4"	
L120	2x8 framing	8' 0"	RB-030	1' 2 1/2"	7 1/4"	
L120	2x8 framing	8' 0"	RB-031	1' 2 1/2"	7 1/4"	
L120	2x8 framing	8' 0"	RB-032	1' 2 1/2"	7 1/4"	8 3/4"
L120	2x8 framing	8' 0"	RB-033	1' 2 1/2"	7 1/4"	
L120	2x8 framing	8' 0"	F1-K-001	1' 1 3/4"	7 1/4"	
L121	2x8 framing	8' 0"	F2-K-001	1' 1 3/4"	7 1/4"	
L121	2x8 framing	8' 0"	HF-K-11	1' 1 3/4"	7 1/4"	
L121	2x8 framing	8' 0"	HF-K-12	1' 1 3/4"	7 1/4"	0 1/8"
L121	2x8 framing	8' 0"	RB-003	1' 1 3/4"	7 1/4"	
L121	2x8 framing	8' 0"	RB-015	1' 1 3/4"	7 1/4"	
L121	2x8 framing	8' 0"	RB-025	1' 1 3/4"	7 1/4"	
L121	2x8 framing	8' 0"	RB-017	1' 0 1/4"	7 1/4"	
L122	2x8 framing	8' 0"	RB-021	1' 0 1/16"	7 1/4"	6' 11 9/16"

mbar / proposed porch

S001 Plywood parent sheet / cut proposal

3/4 inch x 4 feet x 8 feet. Strength axis runs left-to-right (Y in P105). Notches/cutouts follow the installed P105 outline.

S001 4' x 8' parent sheet

- 1. PLY-22 / PLY-22
7' 11 7/8" x 3' 11 7/8"; origin 0", 0"



Sheet origin: lower-left corner. Coordinates and cuts shown at 1:12 scale; verify printed ruler.

mbar / proposed porch

S002 Plywood parent sheet / cut proposal

3/4 inch x 4 feet x 8 feet. Strength axis runs left-to-right (Y in P105). Notches/cutouts follow the installed P105 outline.

S002 4' x 8' parent sheet

1. PLY-11 / PLY-11
- 7' 4 5/16" x 3' 11 7/8"; origin 0", 0"



Sheet origin: lower-left corner. Coordinates and cuts shown at 1:12 scale; verify printed ruler.

mbar / proposed porch

S003 Plywood parent sheet / cut proposal

3/4 inch x 4 feet x 8 feet. Strength axis runs left-to-right (Y in P105). Notches/cutouts follow the installed P105 outline.

S003 4' x 8' parent sheet

- 1. PLY-31 / PLY-31
7' 4 5/16" x 3' 11 7/8"; origin 0", 0"



Sheet origin: lower-left corner. Coordinates and cuts shown at 1:12 scale; verify printed ruler.

mbar / proposed porch

S004 Plywood parent sheet / cut proposal

3/4 inch x 4 feet x 8 feet. Strength axis runs left-to-right (Y in P105). Notches/cutouts follow the installed P105 outline.

S004 4' x 8' parent sheet

- 1. PLY-12 / PLY-12
7' 4 1/16" x 3' 11 7/8"; origin 0", 0"



Sheet origin: lower-left corner. Coordinates and cuts shown at 1:12 scale; verify printed ruler.

mbar / proposed porch

S005 Plywood parent sheet / cut proposal

3/4 inch x 4 feet x 8 feet. Strength axis runs left-to-right (Y in P105). Notches/cutouts follow the installed P105 outline.

S005 4' x 8' parent sheet

- 1. PLY-32 / PLY-32
7' 4 1/16" x 3' 11 7/8"; origin 0", 0"




Sheet origin: lower-left corner. Coordinates and cuts shown at 1:12 scale; verify printed ruler.

mbar / proposed porch

S006 Plywood parent sheet / cut proposal

3/4 inch x 4 feet x 8 feet. Strength axis runs left-to-right (Y in P105). Notches/cutouts follow the installed P105 outline.

S006 4' x 8' parent sheet



- 1. PLY-21 / PLY-21
4' 8 5/16" x 3' 11 7/8"; origin 0", 0"
- 2. PLY-23 / PLY-23
2' 0 1/16" x 3' 11 7/8"; origin 4' 8 7/16", 0"

Sheet origin: lower-left corner. Coordinates and cuts shown at 1:12 scale; verify printed ruler.


mbar / proposed porch

S007 Plywood parent sheet / cut proposal

3/4 inch x 4 feet x 8 feet. Strength axis runs left-to-right (Y in P105). Notches/cutouts follow the installed P105 outline.

S007 4' x 8' parent sheet

1. PLY-42 / PLY-42
- 7' 11 7/8" x 2' 0 5/16"; origin 0", 0"



Sheet origin: lower-left corner. Coordinates and cuts shown at 1:12 scale; verify printed ruler.

mbar / proposed porch

S008 Plywood parent sheet / cut proposal

3/4 inch x 4 feet x 8 feet. Strength axis runs left-to-right (Y in P105). Notches/cutouts follow the installed P105 outline.

S008 4' x 8' parent sheet



- 1. PLY-41 / PLY-41
4' 8 5/16" x 2' 0 5/16"; origin 0", 0"
- 2. PLY-43 / PLY-43
2' 0 1/16" x 2' 0 5/16"; origin 4' 8 7/16", 0"

Sheet origin: lower-left corner. Coordinates and cuts shown at 1:12 scale; verify printed ruler.

mbar / proposed porch

KEY Part aliases / exceptions

Short IDs link plan geometry to source objects and purchasing allocations. PLY/RB/BE are new drawing-revision parts.

A110 = Overhang east gutter

A111 = Overhang east white fascia

A112 = Overhang F2-M east

A113 = Overhang F2-M south

A114 = Overhang south white fascia

A115 = proposed bridge intermediate tread 1

A116 = proposed bridge intermediate tread 2

A117 = proposed bridge lower closed riser

A118 = proposed bridge upper closed riser 1

A119 = proposed bridge upper closed riser 2

ST-S-001 through ST-S-009: stringer redesign required; no purchase stock assigned. See B002.